

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 1 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	
PROJECT NAME: N. Houston Heights Water and Sewer Line Improvements		

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

ITEM	UNIT OF MEASURE	CONTRACT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE QUANTITY	TOTAL WORK DONE TO DATE ESTIMATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
1 - SITE PREPARATION AND EARTHWORK ITEMS								
1. Mobilization	L.S.	1.000	0.000	1.000	1.000	100%	\$69,000.00	\$69,000.00
2. Permits (3)	L.S.	0.000	0.000	0.000	0.000	100%	\$29,000.00	\$0.00
3. Bonds	L.S.	1.000	0.000	1.000	1.000	100%	\$40,000.00	\$40,000.00
4. Clearing and Grubbing	ACRE	3.000	0.000	3.000	3.000	100%	\$2,700.00	\$8,100.00
5. Removal and Disposal of Existing Asphalt Paving (Stockpiled as directed by H.C.) (2)	S.Y.	18755.650	0.001	18755.650	18755.650	100%	\$2.00	\$37,511.30
6. Removal, Disposal and Replace Existing Concrete and Metal Pipe Culvert (All Sizes) (3)	L.F.	32.000	-4.000	36.000	32.000	100%	\$7.00	\$224.00
7. Sawcut, Removal and Disposal of Existing Concrete Pavement	S.Y.	9.000	0.000	9.000	9.000	100%	\$64.00	\$576.00
8. Removal and Disposal of Excess Trench Excavation (Plan Quantity Only) (2)	C.Y.	9390.000	0.000	9390.000	9390.000	100%	\$9.00	\$84,510.00
9. Installation, Maintenance and Removal of Crushed Stone Course for Temporary Road and Driveways	S.Y.	18200.000	0.000	18200.000	18200.000	100%	\$1.00	\$18,200.00
10. Hydro-Mulch seeding, complete in place (3)	ACRE	2.000	0.000	2.000	2.000	100%	\$1,050.00	\$2,100.00
11. Trench Safety System (3)	L.F.	14042.000	0.000	14042.000	14042.000	100%	\$1.00	\$14,042.00
12. Ground Water Control for Open Cut Construction (3)	L.F.	0.000	0.000	0.000	0.000	100%	\$21.00	\$0.00
13. Tree Protection (3)	EA.	0.000	0.000	0.000	0.000	100%	\$300.00	\$0.00
14. Regrade Existing Ditch	L.F.	5410.000	0.000	5410.000	5410.000	100%	\$5.00	\$27,050.00
15. 8' Chain Link Fence, complete in place, including Gates, Locks and Misc. Hardware (3)	L.F.	221.000	0.000	221.000	221.000	100%	\$52.00	\$11,492.00
16. Stabilized Crushed Concrete Pavement for Access to Lift Station, complete in place, including Stabilized Subgrade	S.Y.	400.000	0.000	400.000	400.000	100%	\$27.00	\$10,800.00
17. Flexible Pavement, complete in place, including stabilized subgrade, base course and surface	S.Y.	18070.000	0.000	18070.000	18070.000	100%	\$32.00	\$578,240.00
18. Project Sign, complete in place	EA.	2.000	0.000	2.000	2.000	100%	\$750.00	\$1,500.00
2 - TRAFFIC CONTROL AND SIGNAGE ITEMS								
19. Traffic Control, complete in place, including signs, barricades, delineators, drums and temporary striping	L.F.	24730.000	0.000	24730.000	24730.000	100%	\$2.00	\$49,460.00
20. Aluminum Traffic Signs (all sizes), complete in place (3)	EA.	0.000	0.000	0.000	0.000	100%	\$345.00	\$0.00
3 - STORM WATER CONTROL ITEMS								

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 2 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	
PROJECT NAME: N. Houston Heights Water and Sewer Line Improvements		

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

ITEM	UNIT OF MEASURE	CONTRACT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE QUANTITY	TOTAL WORK DONE TO DATE ESTIMATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
3 - STORM WATER CONTROL ITEMS (CONTINUED)								
21. Block Sodding, complete in place (3)	S.Y.	0.000	0.000	0.000	0.000	100%	\$3.00	\$0.00
22. Filter Fabric Fence, furnished, installed and maintained, complete in place (3)	L.F.	0.000	0.000	0.000	0.000	100%	\$1.00	\$0.00
23. Reinforced Fabric Fence, furnished, installed and maintained, complete in place (3)	L.F.	80.000	0.000	80.000	80.000	100%	\$1.50	\$120.00
24. Stabilized Construction Exit, furnished, installed and maintained, complete in place (3)	EA.	0.000	0.000	0.000	0.000	100%	\$1,250.00	\$0.00
4 - SANITARY SEWER COLLECTION AND TREATMENT ITEMS								
25. Lift Station, complete in place, including Force Main associated appurtenances and site work. Note: 24 L.F. of 72" Pre-Cast RCP is available from H.C. and is to be used for this project	L.S.	1.000	0.000	1.000	1.000	100%	\$300,000.00	\$300,000.00
26. 10" diameter Sanitary Sewer, complete in place (All Depth) Note: 800 L.F. of 10" Sanitary Sewer pipe is available from H.C. and is to be used for this project	L.F.	713.000	0.000	713.000	713.000	100%	\$73.00	\$52,049.00
27. 8" diameter Sanitary Sewer, complete in place (All Depth) Note: 11,000 L.F. of 8" Sanitary Sewer pipe is available from H.C. and is to be used for this project	L.F.	10236.000	3.000	10233.000	10236.000	100%	\$61.00	\$624,396.00
28. 4' Diameter Sanitary Sewer Manhole (0-8' Depth), complete in place Note: 47 - 4' Diameter Manholes and 47 Rings and Covers are available from H.C. and are to be used for this project (3)	EA.	43.000	0.000	43.000	43.000	100%	\$1,480.00	\$63,640.00
29. Extra Depth 4' Diameter Sanitary Sewer Manhole, complete in place Note: 119 - 1' Risers are available from Harris County and are to be used for this project (3)	L.F.	74.000	0.000	74.000	74.000	100%	\$100.00	\$7,400.00
30. Manhole Drops, all size Diameter up to 3' depth	EA.	2.000	0.000	2.000	2.000	100%	\$478.00	\$956.00
31. Extra Depth Manhole Drops 8" diameter	L.F.	5.000	0.000	5.000	5.000	100%	\$36.00	\$180.00

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 3 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	
PROJECT NAME: N. Houston Heights Water and Sewer Line Improvements		

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

ITEM	UNIT OF MEASURE	CONTRACT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE QUANTITY	TOTAL WORK DONE TO DATE ESTIMATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
4 - SANITARY SEWER COLLECTION AND TREATMENT ITEMS (CONTINUED)								
32. 6" Diameter Sanitary Sewer Service Leads, complete in place (All Depths) Note: 3,800 L.F. of 6" Sanitary Sewer Pipe for Service leads is available from H.C. and is to be used for this project (2)	L.F.	3696.000	0.000	3696.000	3696.000	100%	\$43.00	\$158,928.00
33. Sewer Service Stubs without stack on 8" sewer mains, complete in place. Note: 3525 LF of 6" Sanitary Sewer pipe for Sewer Service Stubs is available from H.C. and is to be used for this project (3)	EA.	131.000	0.000	131.000	131.000	100%	\$350.00	\$45,850.00
34. Sewer Service Stubs with stack on 8" sewer mains, complete in place. Note: 39 - Standard service stubs with stacks are available from H.C. and are to be used for this project.	EA.	34.000	0.000	34.000	34.000	100%	\$403.00	\$13,702.00
35. Sewer Service Stubs with stack on sewer mains greater than 8", complete in place Note: 11 - Standard service stubs with stacks are available from H.C. and are to be used for this project	EA.	9.000	0.000	9.000	9.000	100%	\$481.00	\$4,329.00
36. Extra Depth Sewer Stacks, complete in place Note: 39 - Standard service stubs with stacks are available from H.C. and are to be used for this project.	EA.	32.000	0.000	32.000	32.000	100%	\$42.00	\$1,344.00
37. Acceptance Testing All Diameters Sewers and Force Mains (3)	L.F.	10946.000	499.000	10447.000	10946.000	100%	\$0.75	\$8,209.50
38. Acceptance Testing All Manholes, All Diameters (3)	EA.	43.000	0.000	43.000	43.000	100%	\$72.00	\$3,096.00
5 - WATER DISTRIBUTION ITEMS								
39. 10" Diameter Water Line, complete in place Note: 900 LF of 10" Water pipe is available from H.C. and is to be used for this project (2)	L.F.	770.000	0.000	770.000	770.000	100%	\$45.00	\$34,650.00
40. 8" Diameter Water Line, complete in place (Note: 6800 LF of 8" Water Pipe, 7-8" DIP Crosses, 2-8" DIP Tees, 1-8" DIP .90 degree bend, 4-45 degree DIP bends, and 2 - 22.5 degree DIP bends are available from H.C. and are to be used for this project.)	L.F.	6340.000	0.000	6340.000	6340.000	100%	\$38.00	\$240,920.00

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 4 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	
PROJECT NAME: N. Houston Heights Water and Sewer Line Improvements		

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

ITEM	UNIT OF MEASURE	CONTRACT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE QUANTITY	TOTAL WORK DONE TO DATE ESTIMATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
5 - WATER DISTRIBUTION ITEMS (CONTINUED)								
41. 4" Diameter Water Line, complete in place Note: 6100 LF of 4" Water pipe and 3 - 8" x 4" DIP crosses, 11 - 8" x 4" DIP reducers, and 10 - 4" plug and clamps are available from H.C. and are to be used for this project. (3)	L.F.	5297.000	0.000	5297.000	5297.000	100%	\$35.00	\$185,395.00
42. New Copper Service Lead with Meter (Long Side), complete in place Note: 5900 L.F. of 1" Copper tubing for all long side service leads (bid items 42 and 42A) and 25 water meters are available from H.C. and are to be used for this project	EA.	25.000	0.000	25.000	25.000	100%	\$670.00	\$16,750.00
42A. New Copper Service Lead with Meter to be supplied by Contractor (Long Side), complete in place. Note: 5900 L.F. of 1" Copper tubing for all long side service leads (bid items 42 and 42A) is available from H.C. and is to be used for this project. (3)	EA.	21.000	0.000	21.000	21.000	100%	\$670.00	\$14,070.00
43. New Copper Service Lead with Meter (Short Side), complete in place. Note: 1100 LF of 1" Copper tubing for all short side leads (Bid items 43 and 43A) and 25 water meters are available from H.C. and are to be used for this project.	EA.	25.000	0.000	25.000	25.000	100%	\$562.00	\$14,050.00
43A. New Copper Service Lead with Meter to be supplied by Contractor (Short Side), complete in place. Note 1100 LF of 1" Copper tubing for all short side service leads (Bid items 43 and 43A) and 25 water meters are available from H.C. to be used for project (EA.	29.000	0.000	29.000	29.000	100%	\$562.00	\$16,298.00
44. Fire Hydrant Assembly, complete in place, including associated appurtenances Note: 18 - Fire Hydrant Assemblies are available from H.C. and are to be used for this project. (2)	EA.	20.000	0.000	20.000	20.000	100%	\$1,240.00	\$24,800.00
45. 4" Gate Valve with Box, complete in place Note: 8 - 4" Gate Valves are available from H.C. and are to be used for this project.	EA.	8.000	0.000	8.000	8.000	100%	\$240.00	\$1,920.00
46. 8" Gate Valve with Box, complete in place Note: 24 - 8" Gate Valves are available from H.C. and are to be used for this project (2)	EA.	26.000	0.000	26.000	26.000	100%	\$475.00	\$12,350.00

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 5 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	
PROJECT NAME: N. Houston Heights Water and Sewer Line Improvements		

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

ITEM	UNIT OF MEASURE	CONTRACT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE QUANTITY	TOTAL WORK DONE TO DATE ESTIMATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
5 - WATER DISTRIBUTION ITEMS (CONTINUED)								
47. 10" Gate Valve with Box, complete in place Note: 1 - 10" Gate Valve is available from H.C. and is to be used for this project	EA.	1.000	0.000	1.000	1.000	100%	\$600.00	\$600.00
48. 2" Flushing Valve with Box, complete in place Note: 10 - 2" Blow off valves are available from H.C. and are to be used for this project	EA.	10.000	0.000	10.000	10.000	100%	\$760.00	\$7,600.00
6 - EXTRA WORK ITEMS								
49. Plug and Abandonment of Existing Water Well per Texas Administrative Code Chapter 76 Paragraph 1004 (3)	EA.	78.000	0.000	78.000	78.000	100%	\$870.00	\$67,860.00
50. Abandon in Place of Existing Septic Tanks per TCEQ/HCPID 285.36 (3)	EA.	139.000	3.000	136.000	139.000	100%	\$500.00	\$69,500.00
51. Standard Sewer Connection from Property Line to Single Service Line Connection at Existing House, complete in place Note: 14100 LF of 4" Sanitary Sewer pipe is available from H.C. and is to be used for this project. (3)	EA.	45.000	0.000	45.000	45.000	100%	\$1,450.00	\$65,250.00
52. Non-Standard Sewer Connection from Property Line to Multiple Service Line Connections at Existing House, complete in place. Note: Non-Standard Connections includes installing and/or connecting service lines within crawl spaces or under houses (3)	EA.	55.000	19.000	36.000	55.000	100%	\$2,050.00	\$112,750.00
53. Auger 4" Sewer Connections from Property Line to Existing House in locations where open cut installation of service lines cannot be made, complete in place (3)	EA.	1790.000	1290.000	500.000	1790.000	100%	\$39.00	\$69,810.00
54. Standard Water Connection from Meter to Single Service Line Connection at Existing House, complete in place. Note: 3900 LF of 1" PVC is available from H.C. and is to be used for this project (3)	EA.	99.000	0.000	99.000	99.000	100%	\$1,387.00	\$137,313.00

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 6 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	
PROJECT NAME: N. Houston Heights Water and Sewer Line Improvements		

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

ITEM	UNIT OF MEASURE	CONTRACT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE QUANTITY	TOTAL WORK DONE TO DATE ESTIMATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
6 - EXTRA WORK ITEMS (CONTINUED)								
55. Non-Standard Water Service Connection from Meter to Multiple Service Line Connections at Existing House, complete in place Note: Non-Standard Connections includes installing and/or connecting service lines within crawl spaces or under houses. (3)	EA.	0.000	0.000	0.000	0.000	100%	\$1,980.00	\$0.00
56. Auger 1" Water Service Connection from Property Line to Existing House in locations where open cut installation of service lines cannot be made, complete in place (3)	L.F.	1186.000	686.000	500.000	1186.000	100%	\$83.00	\$98,438.00
57. Peace Officer Hours as required by Engineer (3)	EA.	0.000	0.000	0.000	0.000	100%	\$32.50	\$0.00
58. Hand Excavation (3)	C.Y.	248.000	0.000	248.000	248.000	100%	\$17.00	\$4,216.00
59. Extra Unit Price of Hauling of Disposal (3)	C.Y.	702.000	0.000	702.000	702.000	100%	\$9.00	\$6,318.00
60. Extra Cement Stabilized Sand Backfill, complete in place (2)	TON	254.630	0.000	254.630	254.630	100%	\$16.00	\$4,074.08
61. Extra Band Sand Backfill, complete in place (3)	TON	0.000	0.000	0.000	0.000	100%	\$8.50	\$0.00
7 - ITEMS ASSOCIATED WITH CIC# 080314-1								
62. Inverts for Manholes	L.S.	1.000	0.000	1.000	1.000	100%	\$4,588.50	\$4,588.50
63. Concrete Coring for Manholes	L.S.	1.000	0.000	1.000	1.000	100%	\$16,971.70	\$16,971.70
64. 6" Forced Main	L.S.	1.000	0.000	1.000	1.000	100%	\$19,860.05	\$19,860.05
9 - ITEMS ASSOCIATED WITH CIC# 080314-2								
65. Asphalt Paving	S.Y.	3200.000	0.000	3200.000	3200.000	100%	\$10.06	\$32,192.00
10 - ITEMS ASSOCIATED WITH CIC# 080314-3								
66. Inject Polyurethane at Lift Station Wet Well	L.S.	1.000	1.000	0.000	1.000	100%	\$10,120.00	\$10,120.00
67. Two-Way Cleanouts	EA.	78.000	78.000	0.000	78.000	100%	\$162.50	\$12,675.00
68. Furnish and Install Auto Dialer	L.S.	1.000	1.000	0.000	1.000	100%	\$3,081.54	\$3,081.54
69. Pressure Reducers to all Residences	L.S.	1.000	1.000	0.000	1.000	100%	\$41,586.30	\$41,586.30

Final for Architecture Project 893

Unit of Measure Pay Estimate

ESTIMATE NO: 11 - Final

This Estimate Date: 12/2/2009

Page 7 of 7

COVERING PERIOD: 8/8/2009 THROUGH 11/30/2009	CONTRACT AWARDED:	WORK COMMENCED: 10/14/2008
MAINTENANCE OR CONSTRUCTION: Construction	SUBSTANTIAL COMPLETION: 8/7/2009	WORK COMPLETED: 8/28/2009
CONTRACTOR: Calco Constructors, Inc.	PERCENT COMPLETE THIS ESTIMATE: 100.00	

PROJECT NAME: **N. Houston Heights Water and Sewer Line Improvements**

DESCRIPTION: Water and Sewer Line Improvements

PURCHASE ORDER NO.: P147230 JOB NO: 080314

_____ Fund \$ _____
 _____ Fund \$ _____
 _____ Fund \$ _____

 County Auditor/Date

Total amount of work done to-date		\$3,583,011.97
Previous payments	\$3,198,955.79	
Damages and items in contract not performed	\$0.00	
Total deductions	\$3,198,955.79	\$3,198,955.79
Amount due for payment		\$384,056.18

ORDER OF PAYMENT BY COURT

Houston, Texas _____, 20 ____

FINAL ESTIMATE (To be signed by Contractor)

THE STATE OF TEXAS COUNTY OF HARRIS

I have read this bill and certify that it includes all items and balances due me remaining unpaid on this contract and I hereby accept it in full release to Harris County and in final and complete satisfaction of any and all claims due me from Harris County by virtue of this contract and work arising under it.

I further certify that all bills for labor, materials, and supplies going into the contract for which this Final Estimate is received have been paid in full.

Contractor/Date

Sworn to and subscribed before me, the undersigned authority, at

_____ day of _____, 20

Notary Public in and for the State of Texas

Original Days: 390 Original Amount: \$3,734,776.25

Change in Contracts

- 10 Days and \$41,420.25 Added by No. 080314-1 (1)
- 0 Days and \$127,476.38 Added by No. 080314-2 (2)
- 0 Days and (\$320,660.91) Added by No. 080314-3 (3)

Total Contract Days: 400 Total Contract Amount: \$3,583,011.97

audited by _____
 date audit completed _____
 comments _____

Approvals

Architect/Engineer in Charge/Date

County Engineer/Date

Precinct Commissioner or Department Head/Date

Total Calendar Days Allowed By Contract (390 + 10)	400
Total Calendar Days Used To Beginning of Period	298 + 0 S.C.
Calendar Days Used This Period	0 + 115 S.C.
Total Calendar Days Used At End Of This Period	298 + 115 S.C.
Balance Of Calendar Days Allowed Under Contract	102

Number of Inclement Weather Days This Period: 0
 Number of Inclement Weather Days to Date: 28

DAMAGES

Liq. Damages per Day:	\$0.00	for	0 Days This Estimate
Total Liq. Damages:	\$0.00	for	0 Days Total Project
Non-Liquidated Damages this Estimate:	\$0.00		
Total Non-Liquidated Damages:	\$0.00		

The below named inspectors certify that the work has progressed as above and complies with the contract documents.

Project Inspector _____ Date _____
 Chief Inspector _____ Date _____